

PHEASANT RUN PROJECTS UPDATE

Mar. 14, 2018

MESSAGE FROM THE COMMISSIONERS



The Lorain County Commissioners are providing this update as part of our continuing effort to keep the Pheasant Run residents informed regarding the sanitary sewer construction progress. We are pleased to be implementing an affordable solution to the wastewater treatment issues that PRA residents have been dealing with for years.

- *Commissioner Ted Kalo*
- *Commissioner Matt Lundy*
- *Commissioner Lori Kokoski*


WORK COMPLETED



- Force Main installation started in LaGrange and has been installed along SR 303, Whitehead Road and is currently being installed along Diagonal Road. Materials for the lift station and equalization basins have been ordered.
- The sanitary rehabilitation contractor has completed approximately 45% of the sewers.
- 286 new water meters have been installed and the majority of all the meters are scheduled to be completed over the next 3 weeks.



Sanitary Sewer Lining Process



Force Main Installation

PHEASANT RUN PROJECTS UPDATE

UPCOMING WORK



- Continue installation of the force main and begin installation of the lift station near the wastewater treatment plant.
- Continue installation of the liners for the existing sanitary sewers within Pheasant Run.
- There are approximately 50 customers that need to schedule an installation appointment with the water meter Contractor. Please call the phone number listed on the notice to schedule your meter installation immediately to avoid the possibility of having to pay a private plumber to install the meter for you.

ESTIMATED PROJECT TIMELINES



SANITARY SEWER REHABILITATION PROJECT



LIFT STATION & FORCE MAIN PROJECT



WATER METER REPLACEMENT PROJECT

