

Grantee: Lorain County, OH

Grant: B-11-UN-39-0012

January 1, 2014 thru March 31, 2014 Performance Report



Grant Number:

B-11-UN-39-0012

Obligation Date:**Award Date:****Grantee Name:**

Lorain County, OH

Contract End Date:

03/04/2014

Review by HUD:

Reviewed and Approved

LOCCS Authorized Amount:

\$1,619,474.00

Grant Status:

Active

QPR Contact:

Donald C. Romancak

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$1,619,474.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Summary of Distribution and Uses of NSP Funds:

Lorain County will also enter into sub-recipient agreements with the City of Elyria and the City of Lorain to address the housing stock. NSP3 funds will demolish blighted structures, land bank eligible properties, and rehabilitate housing. NSP3 funds will only be utilized in Identified target areas and support activities that will arrest further decline, remove destabilizing influences, and invest in housing that ensures the longest continued affordability. A total of eight (8) target areas have been identified for NSP

How Fund Use Addresses Market Conditions:

Lorain County's housing stock remains to be in poor condition, particularly in the urban cities of Elyria and Lorain. There is an abundance of properties that have been foreclosed upon, left vacant, and/or abandoned. Numerous code violations continue to plague Lorain County's target areas, however due to the lack of funding; the properties have reached a point of disrepair. Within Lorain County's target areas, there are over 80 homes in the condemnation process, mostly in the urban communities. The County and Cities are offering rehabilitated units for sale first. Should the units not sell within 90 days, the properties will be made available for rent. Units targeted for rehabilitation are single family as these are the dominant type of housing within the target areas. Rents shall be affordable and will comply with HUD limits. Failure to sell to eligible families, properties will be made available to non-profits and/or developers with an ability to sell to a family in the future.

Data Source Used to Determine Areas of Greatest Need: Mapping tool provided by the US Department of Housing and Urban Development. Data provided by the US Department of Housing and Urban Development found at: <http://www.huduser.org/portal/datasets/NSP.html>
Determination of Areas of Greatest Need and Applicable Tiers: Mapping tool provided by the US Department of Housing and Urban Development.

>Conversations and meetings with community representatives and officials from the City of Elyria, City of Lorain, and City of Oberlin. Public meetings and solicitation of comments on the selected areas.

Lorain County's housing stock remains to be in poor condition, particularly in the urban cities of Elyria and Lorain. There is an abundance of properties that have been foreclosed upon, left vacant, and/or abandoned. Numerous code violations continue to plague Lorain County's target areas, however due to the lack of funding; the properties have reached a point of disrepair. Within Lorain County's target areas, there are over 80 homes in the condemnation process, mostly in the urban communities. Lorain County will also enter into sub-recipient agreements with the City of Elyria and the City of Lorain to address the housing stock. NSP3 funds will demolish blighted structures, land bank eligible properties, and rehabilitate housing. NSP3 funds will only be utilized in Identified target areas and support activities that will arrest further decline, remove destabilizing influences, and invest in housing that ensures the longest continued affordability. A total of eight (8) target areas have been identified for NSP3.

The County and Cities are offering rehabilitated units for sale first. Should the units not sell within 90 days, the properties will be made available for rent. Units targeted for rehabilitation are single family as these are the dominant type of housing within the target areas. Rents shall be affordable and will comply with HUD limits. Failure to sell to eligible families, properties will be made available to non-profits and/or developers with an ability to sell to a family in the future.

Meeting Low Income Target: Lorain County and its partners will be using a minimum of 25% of the NSP 3 allocation to acquire and rehabilitate foreclosed and abandoned buildings in targeted areas. While there is a

How Fund Use Addresses Market Conditions:

preference towards the sale of these properties for homeownership, the entities will ensure that the units are occupied by income eligible families through the first sale of home to an eligible family at or below the cost of the project in compliance with NSP 3 requirements or in the event of an inability to locate eligible home buyers, to provide the units to local non-profits to own and rent at the appropriate FMR to an



income eligible family, or in the case that no local non-profits are able to acquire then the property will be made available to private investors. The development of these housing units may be completed using in house staff and contractors or a developer to deliver the project. Demolition or Conversion of LMI Units: Does the grantee intend to demolish or convert any low- and moderate-income dwelling units (i.e., ? 80% of area median income)? Yes. The number of low- and moderate-income dwelling units&mdashi.e., ? 80% of area median income&mdashreasonably expected to be demolished or converted as a direct result of NSP-assisted activities. 57

>The number of NSP affordable housing units made available to low- , moderate-, and middle-income households&mdashi.e., ? 120% of area median income&mdashreasonably expected to be produced by activity and income level as provided for in DRGR, by each NSP activity providing such housing (including a proposed time schedule for commencement and completion). 4

>The number of dwelling units reasonably expected to be made available for households whose income does not exceed 50 percent of area median income. 6

Citizen Participation Plan: The County in cooperation with the Cities of Elyria and Lorain posted the application on their respective web pages on February 11, 2011 for public review and comment. Additionally, public meetings were held at Lorain City Hall and Elyria City Hall respectively on February 24, 2011 and February 10, 2011.

The meetings were advertised in the newspaper and posted on the web pages. The advertisements solicited comments and informed the public of where the application could be viewed and how to submit comments.

>Summary of Public Comments Received. February 18, 2011: Pat Echko, Sheffield Township Fiscal Officer suggested we include another target area within Sheffield Township. The target area will cover the neighborhood within Broadway Ave., East 36th St., Elyria Ave., and North Ridge Rd. Ms. Echko also stated the identified target areas in Sheffield Township were good options for the NSP3. Response: Lorain County responded to Ms. Echko's request and included the additional target area for Sheffield Township.

Ensuring Continued Affordability:

Lorain County and any and all recipients of NSP 3 funds that flow through the County will be applying the Long Term Affordability from the HOME regulations at 24 CFR 92.252(e) and available online at http://edocket.access.gpo.gov/cfr_2005/aprqr/24cfr92.252.htm.

Definition of Blighted Structure:

Lorain County and any and all recipients of NSP 3 funds that flow through the County will be applying the definition of "blighted" found within the Ohio Revised Code General Provisions &dash 1.08. A link to the ORC definition is provided here. <http://codes.ohio.gov/orc/gp1.08>.

Definition of Affordable Rents:

Lorain County and any and all recipients of NSP 3 funds that flow through the County will be applying the Affordable Rents as determined and updated by HUD. The 2010 rents are the latest available and can be accessed at <http://www.hud.gov/offices/cpd/affordablehousing/programs/home/limits/rent/2010/oh.pdf>.

>HOME regulations at 24 CFR 92.252 and available online at http://edocket.access.gpo.gov/cfr_2005/aprqr/24cfr92.252.htm.

Housing Rehabilitation/New Construction Standards:

Lorain County and any and all recipients of NSP 3 funds that flow through the County will use the HOME regulations found at <http://www.hud.gov/offices/cpd/affordablehousing/library/homefires/volumes/vol3no1.cfm>.

Vicinity Hiring:

Lorain County will invite Contractor&rsquos in NSP3 target areas to bid on eligible projects. A meeting will be conducted on March 14th, explaining the parameters of NSP3, and the importance of vicinity hiring. Additional consideration will be given to Section 3 contractors, and those who do vicinity hiring will supersede Section 3. A justification of the winning bid and the hired contractor will be noted in the project file. The cities of Elyria and Lorain will also be advertising for contractors to perform projects that they identify and shall include language in the bid documents striving to meet the vicinity hiring requirements of NSP 3.

Procedures for Preferences for Affordable Rental Dev.:

The County and Cities are offering rehabilitated units for sale first. Should the units not sell within 90 days, the properties will be made available for rent. Units targeted for rehabilitation are single family as these are the dominant type of housing within the target areas. Rents shall be affordable and will comply with HUD limits. Failure to sell to eligible families, properties will be made available to non-profits and/or developers with an ability to sell to a family in the future.

Grantee Contact Information:

Name (Last, First)

>Romancak, Donald

Email Address

>dromancak@loraincounty.us

Phone Number

>440-328-2323

Mailing Address

>Lorain County Admin Bldg &dash 5th Floor, 226 Middle Avenue, Elyria, OH 44035



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,619,474.00
Total Budget	\$0.00	\$1,619,474.00
Total Obligated	\$495,599.82	\$1,481,629.18
Total Funds Drawdown	\$424,268.01	\$1,410,247.57
Program Funds Drawdown	\$424,268.01	\$1,410,237.57
Program Income Drawdown	\$0.00	\$10.00
Program Income Received	\$0.00	\$10.00
Total Funds Expended	\$394,630.82	\$1,442,815.72
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$0.00	\$132,509.40
Limit on State Admin	\$0.00	\$132,509.40

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Lorain County continues to administer the NSP3 grant for the City of Elyria, the City of Lorain and Lorain County. The City of Elyria has expended all their funds. The City of Lorain has forfeited their rehabilitation funds. All recipients have completed their demolition and landbanking activities. The City of Elyria has completed their rehabilitation activities. The County will complete an additional rehabilitation activity.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
100, Administration	\$36,516.21	\$161,947.40	\$132,509.40
200, Demolition	\$69,925.05	\$755,413.30	\$739,081.92
300, Acquisition/Rehabilitation	\$312,767.39	\$571,655.01	\$408,961.55



400, Land Bank

\$5,059.36

\$130,458.29

\$129,684.70



Activities

Project # / Title: 100 / Administration

Grantee Activity Number: 10-100

Activity Title: County Administration

Activity Category:

Administration

Project Number:

100

Projected Start Date:

06/01/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lorain County Board of Commissioners

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$85,947.40

Total Budget

\$23,760.00

\$85,947.40

Total Obligated

\$25,323.99

\$56,767.78

Total Funds Drawdown

\$24,747.70

\$56,739.59

Program Funds Drawdown

\$24,747.70

\$56,739.59

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$37,128.34

\$69,120.23

Lorain County Board of Commissioners

\$37,128.34

\$69,120.23

Match Contributed

\$0.00

\$0.00

Activity Description:

General Program Administration- 24 CFR 570.206

General administration and oversight.

Location Description:

Lorain County Administration Building, Fifth Floor, 226 Middle Avenue, Elyria, OH 44035

Activity Progress Narrative:

\$36.38 Postage: Lorain County Treasurer

\$26.56: Bobels: File Folders

\$24,625.01: Lorain County Treasurer: Salary & Fringes: July 14, 2013 - December 28, 2013

\$59.75: Postage 1/2/14 - 2/28/14



\$12,352.45: Lorain County Treasurer Salary & Fringes: Dec. 29th 2013- March 4th 2014
\$28.19: Bobel's: File Folders

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 20-100

Activity Title: Lorain City Administration

Activity Category:

Administration

Project Number:

100

Projected Start Date:

06/01/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lorain

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total Budget	(\$23,760.00)	\$30,000.00
Total Obligated	\$10,136.24	\$29,769.81
Total Funds Drawdown	\$8,237.34	\$29,769.81
Program Funds Drawdown	\$8,237.34	\$29,769.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,566.38	\$29,769.81
City of Lorain	\$1,566.38	\$29,769.81
Match Contributed	\$0.00	\$0.00

Activity Description:

General Program Administration- 24 CFR 570.206

The City of Lorain will provide general administration and Lorain County will be responsible for oversight.

Location Description:

N/A

Activity Progress Narrative:

Indirect cost contribution for time period of January 2014 through February 2014; Salaries and benefits for Robyn Davey, Rosemary Sennhenn and Carmencita McHugh; accounts payable check for sewer service at 426 W. 21st Street.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Name: QPR 1st - 2014 Template (2).docx



Grantee Activity Number: 30-100

Activity Title: Elyria City Administration

Activity Category:

Administration

Project Number:

100

Projected Start Date:

06/01/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Elyria

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$46,000.00
Total Budget	\$0.00	\$46,000.00
Total Obligated	\$3,531.17	\$46,000.00
Total Funds Drawdown	\$3,531.17	\$46,000.00
Program Funds Drawdown	\$3,531.17	\$46,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$46,000.00
City of Elyria	\$0.00	\$46,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Program Administration- 24 CFR 570.206
The City of Elyria will provide General administration. Lorain County is responsible for oversight.

Location Description:

N/A

Activity Progress Narrative:

The administration activity is fully drawn and expended to date.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Name: NSP3- 1st Qtr- 2014 Report.pdf

Project # / Title: 200 / Demolition

Grantee Activity Number: 10-200

Activity Title: County Demolition

Activity Category:

Clearance and Demolition

Project Number:

200

Projected Start Date:

06/01/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lorain County Board of Commissioners

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

To Date

Total Budget

N/A

\$148,413.30

Total Obligated

\$18,000.00

\$148,413.30

Total Funds Drawdown

\$57,298.10

\$132,887.08

Program Funds Drawdown

\$56,548.10

\$132,137.08

Program Income Drawdown

\$56,548.10

\$132,137.08

\$0.00

\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$72,677.02	\$148,266.00
Lorain County Board of Commissioners	\$72,677.02	\$148,266.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance- 24 CFR 570.201 (d)

Demolition and demolition related activities of properties determined to be blighted that are located within NSP3 target neighborhoods. Target neighborhoods are at or below 120% of the area median income. After demolition these properties will be placed in the County's landbank or demolitions will be completed through the nuisance demolition process where properties will not be acquired.

Location Description:

Neighborhood ID #3282409, #5565917, #5448364, #2087646, #7499237

Activity Progress Narrative:

\$600.00: CTG: Asbestos: Visual Evaluation: 910 East, 938 East, 4207 Elyria Ave.
 \$5,075.00: Safe Air: Asbestos Abatement: 910 East
 \$3,950.00: Safe Air: Asbestos Abatement: 938 East (Reduced draw by \$750)
 \$700.00: Back's: 10% Holdback: 5026 Liberty Avenue
 \$750.00: Back's: 10% Holdback: 5206 Fleming Avenue
 \$747.90: Gregory Trucking: 10% Holdback: 3724 Albany Avenue
 \$774.00: All American Trucking: 10% Holdback: 3627 Canton Avenue
 \$6,120: B&B Wrecking: 910 East Drive
 \$6,111: B&B Wrecking: 938 East Drive
 \$7,830: B&B Wrecking: 4207 Elyria Ave.
 \$1,000: Pioneer Environmental: 4207 Elyria Ave.
 \$1,200: 3740 Albany: CT Consultants: Task 1
 \$2,445: 130 Parkview: CT Consultants: Task 1, Task 2
 \$11,619: 130 Parkview: Asbestos Abatement: Denes (sub SafeAir)
 \$680: 910 East: B&B Wrecking: 10% Holdback
 \$679: 938 East: B&B Wrecking: 10% Holdback
 \$870: 4207 Elyria: B&B Wrecking: 10% Holdback
 \$7,502.04: Admin Time: M. Almobayyed
 \$124.08: Admin Time: A. Scott
 \$13,900: 130 Parkview: Demolition: Denes
 All demolitions have been completed. 10% holdbacks have been reported as expenditures, but have not been drawn. Funds will be drawn and checks cut to contractors once the grass grows in the Spring.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/10
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	7/10
# of Singlefamily Units	0	7/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 20-200

Activity Title: Lorain City Demolition

Activity Category:

Clearance and Demolition

Project Number:

200

Projected Start Date:

06/01/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lorain

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$335,000.00
Total Budget	(\$1,000.00)	\$335,000.00
Total Obligated	\$3,056.60	\$334,954.84
Total Funds Drawdown	\$3,056.60	\$334,954.84
Program Funds Drawdown	\$3,056.60	\$334,944.84
Program Income Drawdown	\$0.00	\$10.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$334,954.84
City of Lorain	\$0.00	\$334,954.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance- 24 CFR 570.201 (d)

The City of Lorain will carry out the activity. Lorain County will be responsible for oversight.

Demolition and demolition related activities of properties determined to be blighted that are located within the NSP3 Target Neighborhood. Target Neighborhoods are at or below 120% of the area median income. After demolition these properties will be placed in the City's land bank or demolitions will be completed through the nuisance demolition process where properties will not be acquired.

Location Description:

Neighborhood ID #1371612

Activity Progress Narrative:

The City of Lorain has completed all demolition activities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	18/25



# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/25
# of Singlefamily Units	0	18/25

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Name: QPR 1st - 2014 Template (2).docx

Grantee Activity Number: 30-200

Activity Title: City of Elyria Demolition

Activity Category:

Clearance and Demolition

Project Number:

200

Projected Start Date:

06/01/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Elyria

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$272,000.00
Total Budget	\$10,000.00	\$272,000.00
Total Obligated	\$10,320.35	\$272,000.00
Total Funds Drawdown	\$10,320.35	\$272,000.00
Program Funds Drawdown	\$10,320.35	\$272,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,262.10	\$272,624.00
City of Elyria	\$10,262.10	\$272,624.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance- 24 CFR 570.201 (d)

The City of Elyria will be carrying out the activity. Lorain County is responsible for oversight.

Demolition and demolition related activities of properties determined to be blighted that are located within the NSP3 Target Neighborhood. Target Neighborhoods are at or below 120% of the area median income. After demolition these properties will be placed in the City's land bank or demolitions will be completed through the nuisance demolition process where properties will not be acquired.

Location Description:

Neighborhood ID #7963134, #7555541

Activity Progress Narrative:

Expenditures on asbestos abatement and removal.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	23/13



# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/13
# of Singlefamily Units	0	26/13

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents

Document Name: NSP3- 1st Qtr- 2014 Report.pdf

Project # / Title: 300 / Acquisition/Rehabilitation

Grantee Activity Number: 10-300
Activity Title: County LH25

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 300

Projected Start Date:
 09/02/2013

Benefit Type:
 Direct (HouseHold)

National Objective:

Activity Status:
 Under Way

Project Title:
 Acquisition/Rehabilitation

Projected End Date:
 03/04/2014

Completed Activity Actual End Date:

Responsible Organization:



Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$208,991.75
Total Budget	\$208,991.75	\$208,991.75
Total Obligated	\$163,356.66	\$163,356.66
Total Funds Drawdown	\$158,883.19	\$163,259.05
Program Funds Drawdown	\$158,883.19	\$163,259.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$161,769.18	\$166,144.04
Lorain County Board of Commissioners	\$161,769.18	\$166,144.04
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition, (b) Disposition, (e) Housing Counseling, 24 CFR 570.202 Eligible Rehabilitation Acquisition and rehabilitation of eligible abandoned or foreclosed residential properties located in one of the NSP3 target areas for sale or lease purchase to individuals at or below 50% of the area median income. Prospective purchasers of the properties will be required to complete eight (8) hours of HUD certified counseling. The County will offer for sale and offer a soft second or offer a lease purchase contract. The total cost for purchase or lease purchase will be less than what the County has invested into the property. HOME periods of affordability shall apply. The County will utilize recapture versus resale.

Location Description:

Neighborhood ID #2087646, #5448364, #3282409, #5565917, #7499237

Activity Progress Narrative:

- \$23.59: 759 Oliver: Ohio Edison
- \$378.60: 759 Oliver: Morning Journal: Notice to Bidders
- \$26.68: 759 Oliver: Columbia Gas of Ohio
- \$207.88: 759 Oliver: Chronicle Telegram: Notice to Bidders
- \$19,793.80: 759 Oliver: Olde Towne Windows
- \$1,721.20: 759 Oliver: Olde Towne Windows: Paid to Retainage
- \$200.52: 759 Oliver: Columbia Gas of Ohio
- \$59.75: 759 Oliver: Ohio Edison: Electric
- \$1,200: 759 Oliver: CT Consultants: Task 1
- \$3,570: 759 Oliver: CT Consultants: Task 2 Task 4
- \$275: 759 Oliver: Appraisal Associates of Ohio: Appraisal
- \$1,621.00: 759 Oliver: Stewarts: Appliances
- \$162.10: 759 Oliver: Columbia Gas: Gas Bill
- \$295.00: JA Berk: 826 Lakewood Beach Drive: Appraisal
- \$333.06: 826 Lakewood Beach Drive: Chronicle Telegram: Notice to Bidders
- \$372.70: 826 Lakewood Beach Drive: The Morning Journal: Notice to Bidders
- \$65,000.00: 826 Lakewood Beach Drive: Acquisition
- \$365.05: 826 Lakewood Beach Drive: Closing Costs
- \$3,865: 826 Lakewood Beach Drive: Task 1, Task 4, Task 2
- \$275: 826 Lakewood Beach Drive: Appraisal Associates of Ohio: Appraisal
- \$46,133: 759 Oliver: Olde Towne Windows: Remaining Contract Amount
- \$12,800: 826 Lakewood Beach Drive: JenMet: Contract Amount
- \$682.42: 826 Lakewood Beach Drive: M. Almobayyed: Admin Time
- \$651.42: 826 Lakewood Beach Drive: A. Scott: Admin Time
- \$496.32: 759 Oliver: A. Scott: Admin Time
- \$957.22: 759 Oliver: M. Almobayyed: Admin Time



\$42.49: 759 Oliver: Ohio Edison: Electric Bill
 \$115.17: 826 Lakewood Beach Drive: Gas Bill
 \$47.60: 826 Lakewood Beach Drive: Ohio Edison: Electric Bill
 \$97.61: 759 Oliver: Columbia Gas: Gas Bill

Both rehabilitations have been completed. Lorain County will be marketing the properties soon to be sold to income eligible buyers.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		0/1
#Energy Star Replacement Windows		0		0/0
#Additional Attic/Roof Insulation		0		0/0
#High efficiency heating plants		0		0/0
#Efficient AC added/replaced		0		0/0
#Replaced thermostats		0		0/0
#Replaced hot water heaters		0		0/0
#Light Fixtures (indoors) replaced		0		0/0
#Light fixtures (outdoors) replaced		0		0/0
#Refrigerators replaced		0		0/0
#Clothes washers replaced		0		0/0
#Dishwashers replaced		0		0/0
#Units with solar panels		0		0/0
#Low flow toilets		0		0/0
#Low flow showerheads		0		0/0
#Units with bus/rail access		0		0/0
#Units exceeding Energy Star		0		0/0
#Sites re-used		0		0/1
#Units deconstructed		0		0/0
#Units & other green		0		0/0
Activity funds eligible for DREF (Ike		0		0/0
# ELI Households (0-30% AMI)		0		0/0
# of Substantially Rehabilitated Units		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/1
# of Multifamily Units		0		0/0
# of Singlefamily Units		0		0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0
# Renter Households	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	11-300
Activity Title:	County Acquisition/Rehabilitation (LMMI)

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

300

Projected Start Date:

06/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lorain County Board of Commissioners

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$116,960.76
Total Budget	(\$28,912.54)	\$116,960.76
Total Obligated	\$65,542.85	\$70,505.81
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lorain County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition, (b) Disposition, (e) Housing Counseling, 24 CFR 570.202 Eligible Rehabilitation Acquisition and rehabilitation of eligible abandoned or foreclosed residential properties located in one of the NSP3 target areas for sale or lease purchase to individuals at or below 120% of the area median income. Prospective purchasers of the properties will be required to complete eight (8) hours of HUD certified counseling. The County will offer for sale and offer a soft second or offer a lease purchase contract. The total cost for purchase or lease purchase will be less than what the County has invested into the property. HOME periods of affordability shall apply. The County will utilize recapture versus resale.

Location Description:

Neighborhood ID #2087646, #5448364, #3282409, #5565917, #7499237

Activity Progress Narrative:

Lorain County has moved 826 Lakewood Beach Drive from the LMMI activity to the LH25 activity. Lorain County will identify an additional property to be completed under this activity.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	0/1
#Energy Star Replacement Windows	0	0/1
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/1
#Light fixtures (outdoors) replaced	0	0/1
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/1
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 20-300

Activity Title: City of Lorain Acquisition/Rehbailitation (LH25)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

300

Projected Start Date:

06/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lorain

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$265,781.71)	\$0.00
Total Obligated	(\$1,898.90)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lorain	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition, (b) Disposition, (e) Housing Counseling, 24 CFR 570.202 Eligible Rehabilitation
The City of Lorain will be carrying out the activity. Lorain County is responsible for oversight.
Acquisition and rehabilitation of eligible abandoned or foreclosed residential properties located in one of the NSP3 target areas for sale or lease purchase to individuals at or below 50% of the area median income. Prospective purchasers of the properties will be required to complete eight (8) hours of HUD certified counseling. The City will offer for sale and offer a soft second or offer a lease purchase contract. The total cost for purchase or lease purchase will be less than what the City has invested into the property. HOME periods of affordability shall apply. The City will utilize recapture versus resale.

The City of Lorain cancelled thier LH25 rehab projects. See attached letter

Location Description:

Neighborhood ID #1371612

Activity Progress Narrative:

The City of Lorain will have no Rehabilitation activities.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Energy Star Replacement Windows	0	0/0
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated Units	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 21-300

Activity Title: Lorain City Acquisition/Rehabilitation (LMMI)

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

300

Projected Start Date:

06/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lorain

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$10.00
Total Funds Expended	\$0.00	\$0.00
City of Lorain	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition, (b) Disposition, (e) Housing Counseling, 24 CFR 570.202 Eligible Rehabilitation
The City of Lorain will be carrying out the activity. Lorain County is responsible for oversight.
Acquisition and rehabilitation of eligible abandoned or foreclosed residential properties located in one of the NSP3 target areas for sale or lease purchase to individuals at or below 120% of the area median income. Prospective purchasers of the properties will be required to complete eight (8) hours of HUD certified counseling. The City will offer for sale and offer a soft second or offer a lease purchase contract. The total cost for purchase or lease purchase will be less than what the City has invested into the property. HOME periods of affordability shall apply. The City will utilize recapture versus resale.

Location Description:

Neighborhood ID # 1371612

Activity Progress Narrative:

They City of Lorain will have no rehabilitation activities.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Properties	0	1/0
#Energy Star Replacement Windows	0	0/0
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Singlefamily Units	0	1/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





Grantee Activity Number:	30-300
Activity Title:	Elyria City Acquisition/Rehabilitation (LH25)

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
300

Project Title:
Acquisition/Rehabilitation

Projected Start Date:
06/01/2011

Projected End Date:
05/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Elyria

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$245,702.50
Total Budget	\$54,702.50	\$245,702.50
Total Obligated	\$153,884.20	\$245,702.50
Total Funds Drawdown	\$153,884.20	\$245,702.50
Program Funds Drawdown	\$153,884.20	\$245,702.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$106,516.79	\$245,702.50
City of Elyria	\$106,516.79	\$245,702.50
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition, (b) Disposition, (e) Housing Counseling, 24 CFR 570.202 Eligible Rehabilitation
 The City of Elyria will be carrying out the activity. Lorain County is responsible for oversight.
 Acquisition and rehabilitation of eligible abandoned or foreclosed residential properties located in one of the NSP3 target areas for sale or lease purchase to individuals at or below 50% of the area median income. Prospective purchasers of the properties will be required to complete eight (8) hours of HUD certified counseling. The City will offer for sale and offer a soft second or offer a lease purchase contract. The total cost for purchase or lease purchase will be less than what the City has invested into the property. HOME periods of affordability shall apply. The City will utilize recapture versus resale.

Location Description:

Neighborhood ID # 7963134, #7555541

Activity Progress Narrative:

Expenditures include rehabilitation of 905 Middle Ave and 111 Glendale. The rehabilitation is complete and the City is going to start marketing the properties in Spring 2014.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/2
#Energy Star Replacement Windows	0	0/2
#Additional Attic/Roof Insulation	0	0/2
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors) replaced	0	0/2
#Light fixtures (outdoors) replaced	0	0/2
#Refrigerators replaced	0	0/2
#Clothes washers replaced	0	0/2
#Dishwashers replaced	0	0/2
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2
#Sites re-used	0	0/2
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/2
# of Singlefamily Units	0	1/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Activity Supporting Documents

Document Name: NSP3- 1st Qtr- 2014 Report.pdf

Project # / Title: 400 / Land Bank

Grantee Activity Number: 10-400
Activity Title: County Land Bank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

400

Projected Start Date:

06/01/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lorain County Board of Commissioners

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total Budget	\$4,000.00	\$30,000.00
Total Obligated	\$4,150.61	\$29,226.41
Total Funds Drawdown	\$4,161.41	\$29,226.41
Program Funds Drawdown	\$4,161.41	\$29,226.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,711.01	\$29,776.01
Lorain County Board of Commissioners	\$4,711.01	\$29,776.01
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition and (b) Disposition

Acquisition and disposition of eligible properties and/or land for future reutilization. Activities will also be undertaken which are required to hold and maintain the property while in the Land Bank. Properties will be purchased which are located in the NSP target areas which are at or below 120% of the area median income. Properties will be disposed of in accordance with NSP regulations. Assisted properties will not be held in a land bank for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Location Description:

Neighborhood ID # 3282409, #5565917, #5448364, #2087646, #7499237



Activity Progress Narrative:

\$11.71: 3627 Canton Avenue: City of Lorain Utilities
 \$1,362.47: 3627 Canton Avenue: Lorain County Treasurer: Taxes
 \$6.17: 3627 Canton Avenue: City of Lorain Utilities
 \$275: 3627 Canton Avenue: JA Berk: Appraisal
 \$2,500: 3627 Canton Avenue: Rafter: Lot-Split Survey
 \$549.60: 3627 Canton Avenue: M. Almabayyed: Admin Time
 \$6.06: 3627 Canton Avenue: City of Lorain Utilities

Lorain County does not anticipate acquiring any other properties for the landbanking activity. The County is in communication with the adjacent property owners to sell the lot.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 20-400

Activity Title: City of Lorain Landbanking

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

400

Projected Start Date:

09/25/2013

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

03/04/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lorain

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$16,458.29
Total Budget	\$0.00	\$16,458.29
Total Obligated	\$0.00	\$16,458.29
Total Funds Drawdown	\$0.00	\$16,458.29
Program Funds Drawdown	\$0.00	\$16,458.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,458.29
City of Lorain	\$0.00	\$16,458.29
Lorain County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition and (b) Disposition

The City of Lorain will be carrying out the activity. Lorain County is responsible for oversight. Acquisition and disposition of eligible properties and/or future land reutilization. Activities will also be undertaken which are required to hold and maintain the property while in the landbank. Properties will be purchased which are located in the target area which is at or below 120% of the area median income. Properties will be disposed of in accordance with NSP regulations. Assisted properties will not be held in a land bank for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Location Description:

Neighborhood ID #1371612

Activity Progress Narrative:

The City of Lorain will have no additional landbanking activities.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents

Document Name: QPR 1st - 2014 Template (2).docx

Grantee Activity Number:	30-400
Activity Title:	Elyria City Land Bank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

400

Projected Start Date:

06/01/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Elyria

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$84,000.00
Total Budget	\$0.00	\$84,000.00
Total Obligated	\$897.95	\$84,000.00
Total Funds Drawdown	\$897.95	\$84,000.00
Program Funds Drawdown	\$897.95	\$84,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$84,000.00
City of Elyria	\$0.00	\$84,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

24 CFR 570.201 (a) Acquisition and (b) Disposition

The City of Elyria will be carrying out the activity. Lorain County is responsible for oversight.

Acquisition and disposition of eligible properties and/or land for future reutilization. Activities will also be undertaken which are required to hold and maintain the property while in a Land Bank. Properties will be purchased which are located in NSP target areas which are at or below 120% of the area median income. Properties will be disposed of in accordance with NSP regulations. Assisted properties will not be held in a land bank for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Location Description:

Neighborhood ID #755541, #7963134

Activity Progress Narrative:

The landbanking activity is fully drawn and expended to date. The City is currently in the process of identifying properties for community gardens.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Properties 0 8/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/2
# of Singlefamily Units	0	6/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents

Document Name: NSP3- 1st Qtr- 2014 Report.pdf

